

Norwell Public Library - Project Timeline - Updated 032719

	Phase/Scope	Estimated Duration	Project Start Date	Projected End Date	2019							2020							
					Feb	Mar	April	May	June	July	→	Dec	Jan	→	June	July	Aug	Sept	
Bidding & Construction	Construction Bidding	5 Weeks	March 25, 2019	April 26, 2019			→												
	Notice of Award	Set	April 29, 2019					★											
	Contract, Bonds & Insurance	2 Weeks	April 29, 2019	May 13, 2019				→											
	Notice to Proceed	Set	May 13, 2019					★											
	Contractor Start-up & Mobilization	30 Cal Days	May 13, 2019	June 12, 2019					→										
	Estimated Construction Start	Set	June 12, 2019						★										
	Construction Period	14 Mths/424 Days	May 13, 2019	July 10, 2020						→									
	Commissioning, FF&E & Move	2 to 3 Months	June 10, 2020	September 6, 2020															→
	Grand Opening	Set	September 6, 2020																★
Temp Library	Library Closed	Set	April 15, 2019					★											
	Library Staff Prep	1 Week	April 15, 2019	April 19, 2019				→											
	Temp Facility Set Up & Move	1 Week	April 22, 2019	April 26, 2019				→											
	Temp Library Staff Prep & Setup	2 Weeks	April 29, 2019	10-May-19				→											
	Temp Library Open For Business	Set	May 13, 2019					★											
	Move to New Facility	2 Weeks	August 24, 2020	September 5, 2020															→
	Grand Opening		September 6, 2020																★